Completion Report

1	Name of Wok	Providing Rain water Harvesting Facilities in Ward No 15, Dasarahalli
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 130 /19-20, Dt.17.06.2019
		EE/DZ/TS/09/22-23, Dt.28.04.2022
3	Head of Acount which is Chargeable	P-1771
4	Enstrument Order No. & Date	EE/DD/WO/408 /19-20, Dt.27.09.2019
5	Name of Contractor	Manjunath N C
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No. 674
	Page No	67337 to 67343
8	check Measurment of the Asst	15/06/22
	Exe. Eng./ Exe.Eng. On	-
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
10.00 Lakhs		-	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Scanned with OKEN Scanner